Tillamook County Commissioners Charles Hurliman, Tim Josi, Mark Labhart 503-842-3403 FAX 842-1384 TTY Oregon Relay Service

COMMISSIONERS' WEEKLY REPORT

October 14, 2005

Non-road related portions of the Commissioners' Column deleted for clarity. For other content either read entire content in the local newspaper or contact the Commissioners' office directly.

BRIDGE REPLACEMENTS & SANDLAKE ROAD PROJECT

<u>Bewley Creek Bridge</u> (Bewley Creek Road): The contractor delivered and installed the beams to span the creek on October 12th. Next steps include final concrete work and completion of the roadbed at each approach of the bridge. Contractor work is on schedule for a December 2005 time frame completion.

<u>Killam Creek Bridge</u> (South Prairie Road): The contractor poured the concrete for the north side abutment on October 12th and anticipates possible beam delivery and installation as early as the later part of the week of October 17. Work is on schedule for a December 2005 time frame completion.

<u>Josi Bridge</u> (Kansas Creek Road off Hwy 6): The contractor expects to start bridge demolition in the next couple of weeks. Work is on schedule for an April 2006 time frame completion.

East Creek Bridge (Moon Creek Road): The new bridge is currently open to traffic and is paved. Striping of the road should occur during the first available break in the weather. Current tasks include final project details, finishing road shoulders and cleanup.

<u>Sorenson Bridge</u> (4th bridge on Blaine Road): Bridge design is being developed by OBEC Engineering. The County anticipates contacting affected adjacent owners for project right of way needs in the coming weeks. This replacement project is scheduled for start of construction work during summer 2006.

<u>Johnson Bridge</u> (Long Prairie Road at Trask River): Bridge design is being developed by OBEC Engineering. The public information meeting for this project is on Monday, October 24, 2005 from 5 to 7 pm at the Oregon Department of Forestry Building in Tillamook. Construction of this replacement project is scheduled during summer 2006. <u>Sandlake-Galloway Road Project</u>: Road paving is done; contractor will stripe the road during the first available break in the weather. Contractor continues with final project details including road shoulders, guardrail work and cleanup.

SANDLAKE-GALLOWAY ROAD PROJECT

For updates, check the project web page: http://www.co.tillamook.or.us/gov/pw/sg-project/