

7/15/02 Project Status News Release

Project pre-construction meeting conducted at US Forest Service office in Hebo. Attendees: representatives from Federal Highway Administration (FHWA), Tillamook County, Elte Construction (and their sub-contractors), local utility companies, Siuslaw Forest Service and other parties. Significant items discussed included:

- | Introduction of primary points of contact for the contractor and sub-contractors. During major phases of work, representatives of the contractor will be temporarily living in the area. In a future update, a list of the sub-contractor business names will be provided at this web site.
- | Contractor provided a tentative schedule of work activities in the next 45 days. Most significant during the month of September is the replacement of Galloway Bridge 0.33 miles West of the Sandlake Store.

Activities for the week of July 22, 2002 include:

- | Placing of temporary construction signs along the Galloway Road portion of the project. Contractor will start clearing and grubbing and initial surveying/staking in the area of the project.
- | Initial work at Galloway Bridge includes preparation for installation of detour road and temporary bridge.
- | The primary rock source and excavation spoils site for the project will be the Kimber Quarry (entrance on to Sandlake Road about 1/2 mile South of the Sandlake Store). Trucks will be hauling in and out of the quarry.

7/22/02 [FHWA New Release](#)